

Carlton Street Footbridge (CSF) Restoration Update – March, 2022



In Brookline, foundation work for the stairs and ramps for accessibility has been completed.

In Coventry RI , truss restoration has been underway throughout the winter. Here, consultants review the welded bonds which will then be independently ultrasonically tested.



Spring, 2022

- Resume footbridge site work anticipated in early April, 2022, pending the delivery of accessible ramp components mid to late April, 2022.
- Coordinate access and deliveries with the Army Corps of Engineers/Charter Construction team who will be working at Riverway Park, extending from Park Drive through the Town line, parallel to the multi-use park path

Summer, 2022

- Complete truss and stair restoration
- Blast, prime and paint historic truss and stair modules
- Assemble bridge and stair modules fully at Coventry site for transportation to Brookline
- Complete assembly of North and South ramps at site
- Program firm dates with the MBTA for crane operation to re-set bridge above the Greenline

Carlton Street Footbridge (CSF) Restoration Update

March, 2022 (cont'd)



Fall, 2022

- Pending gubernatorial approval, MBTA may authorize a piggy-back option for continuous footbridge work at a shared cost during D-Branch maintenance surge shutdowns in September/October.
- Re-set bridge and stair modules at site
- Complete bridge decking and lighting at bridge and site
- Complete South ramp
- Site restoration

Prepared by Hugh Mattison, TMM5 3/22/2022

Email: hmattison@aol.com

Photos by Bill Smith, Construction Project Coordinator,
Brookline DPW – Engineering & Transportation