

Carlton Street Footbridge (CSF) Restoration Update – Dec. 16, 2021



Work on concrete stairways, and a series of concrete bases using 310 cubic yards of cement is practically complete. These will support over 200 feet of metal ramps, creating a fully accessible entry to Riverway Park.



Work on site for the winter will be paused. In Rhode Island, the steel main and stairway trusses will be welded and sandblasted over the winter.



In Coventry, RI the steel trusses await restoration.